

Metro Rail Operations

Operations Committee
September 17, 2009



Metro

Metro Rail – FY09 Weekday Boardings

	FY 08	FY 09	
– Blue Line	75,317	79,297	+5.3%
– Green Line	38,174	39,584	+3.7%
– Gold Line	20,054	23,661	+18.0%
– Red/Purple Lines	133,446	146,636	+9.9%
– Total Rail System	266,991	289,177	+8.3%



Metro Gold Line Eastside Extension

- Systems testing and adjustments are on-going
- SCADA testing continues and is expected to be complete for ROD
 - Ventilation
 - Train Control
 - Traction Power
- 27 AnsaldoBreda vehicles conditionally accepted (Gold Line fleet currently at 50 vehicles)
- If all systems testing is acceptable, full Pre-Revenue testing is expected to begin in late September or early October




Blue Line Grade Crossing Rehabilitation

- Elm St. – August 21-23 (completed)
- Compton Blvd. – September 25-26-27
- Greenleaf Ave. – October 23-24-25

18 of the 25 crossings included in this project have been completed.



Exposition Line / Blue Line Update



Exposition Line / Blue Line Update

From Washington to 7th St./Metro Center

Phase 1 - Rail Insulation work began on June 28 Thru November

- Sunday thru Thursdays 9pm to 4am
- 30 Minute Headways
- Single Track between Washington and 7th St./Metro Center

Phase 2 – Special Track & Overhead Catenary beginning November & January (5 Weekends)

- Friday 9pm thru Sunday (1AM Monday)
- Bus Bridges from Washington to 7th & Metro.

Phase 3 – 12-car Storage and Inspection Facility (Design is currently at 85%) Special Track & Overhead Catenary planned for February (3 Weekends)

- Friday 9pm thru Sunday (1AM Monday)
- Bus Bridges from Vernon to San Pedro

Special Events

- **UCLA Football at the Rose Bowl**
Various Saturdays in September, October and November – Gold Line
- **Halloween in Hollywood**
Saturday, October 31 – Red Line
- **Christmas Parade in Hollywood**
Sunday, November 29 – Red Line